



## FLORIDA DEPARTMENT OF TRANSPORTATION

### US 1 JUPITER BRIDGE RECONSTRUCTION

US 1 from CR A1A to CR 707

Town of Jupiter, Palm Beach County, Florida

Financial Project ID Number: 428400-2-52-01

## US 1 JUPITER BRIDGE RECONSTRUCTION MONTHLY PROGRESS REPORT

Wednesday, November 1, 2023 marks day 745 of 1515, with 49% completed. The project is currently on schedule to open one lane in each direction by Fall 2024, with overall project completion anticipated in Spring 2026. Additional information and progress photos can be found on the [project page](#).

### ANTICIPATED CONSTRUCTION ACTIVITIES FOR NOVEMBER 2023

#### BRIDGE OPERATIONS

- On June 20, 2023, the United States Coast Guard delineated a temporary 90-foot channel which will be in place for approximately 12 months; boater access is being maintained for the life of the project.
- Control house construction & pile installation at the new main bascule piers ongoing
- Nighttime operations to take place in November, pile driving will **not** be performed at night
- All existing bridge demolishing operations completed
- All pile installation, footers, and column construction for south approach piers (#2&#3) completed
- Mechanically Stabilized Earth (MSE) wall, pile cap and back wall construction at south approach end bent completed
- MSE wall construction at north approach end bent completed

#### ROADWAY OPERATIONS

- MSE wall construction on both north and south side end bents ongoing
- Drainage operations, signalization, grading and utility work on the north side ongoing
- US 1 Roadway construction between Jupiter Cove Drive and Alternate A1A ongoing; drainage operations in this location completed

#### UPCOMING MILESTONES

- Complete all bridge pile driving activities by the end of November 2023.
- Complete remaining MSE walls for south approach by January 2024.
- Complete US 1 roadway construction between Jupiter Cove Drive and Alternate A1A by January 2024.

#### CONTACT INFORMATION

**Bodler Barthelemy, P.E., FDOT Project Manager**  
bodler.barthelemy@dot.state.fl.us or (561) 592-6375

**Scott Case, P.E., Senior Project Engineer**  
scott.case@cdrmaguire.com or (561) 677-0707

**Andrea Pacini, I-95 Community Outreach Manager**  
apacini@corradino.com or (561) 214-3358

#### WEB AND SOCIAL MEDIA

**Project website:** [www.d4fdot.com](http://www.d4fdot.com)

**Facebook:** [www.facebook.com/](http://www.facebook.com/)

MyFDOTSEFL/

**Instagram/X:** @MyFDOT\_SEFL



Construction Cost: \$122 million      Construction Start: October 18, 2021      Anticipated Completion: Spring 2026

#### FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.